



George County Board of Supervisors
Community Development Office
Ken Flanagan, Director
Office: 601-247-2104
Email: kflanagan@georgecountymys.gov

County-wide summer paving project is nearing completion

Release Date: Aug. 18, 2015

The George County Board of Supervisors is nearing completion of the largest county-wide roadway paving project in three years. The paving project began the first week of June and includes more than 70 roads to be paved or resurfaced across all five beats.

“I would estimate we are approximately 75-80 percent complete,” Board Vice-President Fred Croom explains. “The week after school let out for summer, paving crews started in the Bexley Community, laid more than 10 miles of asphalt then moved to the Brushy Creek and Shipman communities.”



Before the July 4th holiday weekend, crews finished paving in the Ward, Howell, Buzzard Roost, and Basin communities. As the dog days of summer hit in July, crews finished a large residential area in Benndale and began large scale asphalt work throughout Agricola.

“One of the most expensive parts of paving work is the mobilization; getting the asphalt equipment moved into the County,” Board President Larry McDonald said. “All five supervisors have been coordinating their road work schedules together for months to lower the County’s cost.”

In August and September, work will continue in District 4 and District 5 with paving in the Central, Merrill, and Broome communities.



This round of paving is a combination of scheduled roadway maintenance and road repair after the installation of a large natural gas line. The costs of those repairs are being paid for by Boardwalk Pipeline.

Residents will only experience intermittent road closures during paving work. All drivers are asked to use caution around construction sites. Pay special attention to traffic signs, road workers and heavy equipment. Below is a current list of paving projects by district for June through September.

Cutline:

- Asphalt crews worked south on Lakeview Drive in the Agricola Community the last week of July. The County is nearing completion on a large summer paving project.
- Road crewmen prepared the intersection at EV Lowery Road. This is one of 75 roads to be paved across all five beats.

District	Road	Start	Status
Dist. 1	Shipman Road	June	Done
Dist. 1	Shipman Church Road	June	Done
Dist. 1	Moody Road	June	Done
Dist. 1	Gibson Road	June	Done
District	Road	Start	Status
Dist. 2	Ronald Williams Road	June	Done
Dist. 2	Bennie Wall Road	June	Done
Dist. 2	Windmill Lane	June	Done
Dist. 2	CF Ward Road	June	Done
Dist. 2	Howell Ferry Road	June	Done
Dist. 2	Red Creek Church Road	June	Done
Dist. 2	Carter Lane	July	Done
Dist. 2	Lakeview Drive	July	Done
Dist. 2	Wright Way	July	Done
Dist. 2	Corley Road	July	Done
Dist. 2	Tob Parker Road	July	Done
Dist. 2	Movella Church Road	June	Done
Dist. 2	EV Lowery Road	July	Done
Dist. 2	Tommy Slay Road	August	Done
Dist. 2	Doyle Hutchinson Road	August	Done
Dist. 2	Red Creek Church Road	August	Done
Dist. 2	Corley Road (repair)	August	Done
Dist. 2	Brown Loop	September	Pending
Dist. 2	VE Howell Road	September	Pending
District	Road	Start	Status
Dist. 3	Albritton Lane	June	Done
Dist. 3	Byrd Lane & Extension	June	Done
Dist. 3	Henry Cochran Road	June	Done
Dist. 3	Pistol Howell Road	June	Done
Dist. 3	East Wilkerson Ferry Road	June	Done
Dist. 3	Roy Fairley Drive	September	Pending
District	Road	Start	Status
Dist. 4	Ben Eubanks Road	June	Done
Dist. 4	Bexley Road South	June	Done
Dist. 4	Ernest Pipkins Road	June	Done
Dist. 4	Howard Road	June	Done
Dist. 4	Pete Miles Road	June	Done
Dist. 4	Eckhoff Road	June	Done
Dist. 4	Readys Drive	June	Done
Dist. 4	Wilton Dickerson Lane	June	Done
Dist. 4	Williams Estate Road	June	Done
Dist. 4	CF Eubanks Road	July	Done
Dist. 4	Dick Hobby Road	July	Done
Dist. 4	Ollie Pope Road	July	Done
Dist. 4	Stanley Eubanks Lane	July	Done
Dist. 4	Bexley Church Road	July	Done
Dist. 4	Rich Allman Drive	July	Done
Dist. 4	Arlies Lane	August	Pending
Dist. 4	Gerry Fallon Road	August	Pending
Dist. 4	Tom Havard Road	August	Pending
Dist. 4	Oak Lake Lane	August	Pending
Dist. 4	Eubanks Fairley Lane	August	Pending
Dist. 4	Dunk Moody Drive	August	Pending
Dist. 4	McIntosh Lane	August	Pending
Dist. 4	Katherines Drive	August	Pending
Dist. 4	Bilbo Lane	August	Pending
Dist. 4	Perine Lane	August	Pending
Dist. 4	Ecroyd Circle	August	Pending
Dist. 4 & Dist. 5	Holland Road	Aug./Sept.	Pending

District	Road	Start	Status
Dist. 5	Bobcat Lane	July	Done
Dist. 5	Bobwhite Lane	July	Done
Dist. 5	Buck Lane	July	Done
Dist. 5	Catfish Lane	July	Done
Dist. 5	Turkey Lane	July	Done
Dist. 5	Eubanks Drive	July	Done
Dist. 5	Arrowhead Drive	July	Done
Dist. 5	Cedar Lane	July	Done
Dist. 5	Evergreen Circle	July	Done
Dist. 5	Honeysuckle Lane	July	Done
Dist. 5	Holly Circle	July	Done
Dist. 5	Pinewood Drive	July	Done
Dist. 5	Summerour Road	July	Done
Dist. 5	Wildwood Drive	July	Done
Dist. 5	Mixon Lake Road	Aug./Sept.	Pending
Dist. 5 & Dist. 4	Holland Road	Aug./Sept.	Pending
Dist. 5	Pennelle Road	Aug./Sept.	Pending
Dist. 5	Ethan's Trail	Aug./Sept.	Pending
Dist. 5	Pine Drive	Aug./Sept.	Pending